



11815 NE 99th Street, Suite 1294
Vancouver, WA 98662
Voice: 360-574-3058
Fax: 360-576-0925
Web: <https://www.swcleanair.gov>
Email: Tina@swcleanair.gov

Notice of Intent to Remove Asbestos

Case #: 24-224

Amendment: 0

Date Received: 4/9/2024

Date Paid: 4/9/2024

SWCAA Fee: \$147.00

Receipt #: 154148031

This notification MUST be present at all times at the asbestos project sit

Quantity to be removed: 150 Square Feet 0 Linear Feet

Workshift days: F

Project starting date: 4/19/2024 Project Completion date: 4/19/2024

Workshift hours: 8:00am-4:30pm

Site Name: Richter Residence

Site address: 19437 NE 157th Ave

Location of Asbestos: Hallway bathroom, Laundry room,

City/State/Zip: Battle Ground

WA 98604

☐ Demolition of Structure (Notification of Demolition required)

County: CLARK COUNTY

☒ Asbestos survey conducted?

No survey reason:

AHERA Inspector: Occupant Owner

Certification #:

Material to be Removed:

☐ Fireproofing

☐ Popcorn Ceiling

☐ CAB

☒ Sheet Vinyl

☐ Boiler Insulation

☐ Duct Tape

☐ Duct Paper

☐ Mag Pipe Insulation

☐ Air Cell

☐ CA Pipe

☐ VAT

☐ Other

Control Methods:

☒ N.P Enclosure

☐ Glove Bag

☐ Mini Enclosure

☐ Wrap and Cut

☒ Water

☒ HEPA Vac

☒ Other Regulate Area

Asbestos Contractor: Minority Abatement Contractors, Inc.

Phone: 360-750-1900

Mailing Address: 3200 NE 65th St, Vancouver, WA, 98663

Email: vwhitebird@minorityac.com

Certification ##: ABCN00001346

Supervisor: Jesus Ortiz

Phone: 360-605-7958

Property Owner: Ryan Richter

Phone: 503-807-8011

Mailing Address: 19437 NE 157th Ave, Battle Ground WA 98604

Asbestos Disposal Site: Wasco County Landfill: 2550 Steele Rd, The Dalles, OR, 97058-

**I DO HEREBY CERTIFY THAT THE INFORMATION CONTAINED IN THIS NOTIFICATION IS,
TO THE BEST OF MY KNOWLEDGE, ACCURATE AND COMPLETE.**

Submitter Name: Guillermo Plaza

Representing: Minority Abatement Contract

Submitter Title: Project Manager

Date Submitted: 4/9/2024

Reviewed by SWCAA: Mihai Voivod

☒ Approved



11815 NE 99th Street, Suite 1294
Vancouver, WA 98662
Voice: 360-574-3058
Fax: 360-576-0925
Web: <https://www.swcleanair.gov>
Email: Tina@swcleanair.gov

Notice of Intent to Remove Asbestos

Case #: 24-224

Amendment: 0

Date Received: 4/9/2024

Date Paid: 4/9/2024

SWCAA Fee: \$147.00

Receipt #: 154148031

This notification MUST be present at all times at the asbestos project sit



Polarized Light Microscopy Results

Lab No 139492
Layers Analyzed 31

Date Received 5/24/2023
Received By Rieanna Caliendo
Date Analyzed 5/24/2023
Analyzed By Nathan Blondino

Property Address 19437 NE 157th Ave
City, State, Zip Battle Ground, WA
Job Number Blikken Construction
Client Name Viable Earth Consulting LLC
Client Address
City, State, Zip
Phone & E-mail (360) 843-9728

AEI Sample ID	Client Sample ID	Composition	Color/ Description	Asbestos (%)	Non-Asbestos Fiber (%)	Non Fibrous
001	1A	Layered	White Texture	Asbestos Not Present	N/A	(White) Paint-CaCO3
001A		Layered	White Drywall	Asbestos Not Present	15% Cellulose	Gypsum
002	1B	Layered	Beige/Tan Cove Base	Asbestos Not Present	N/A	Vinyl-CaCO3
002A		Layered	White Cove Base Mastic	Asbestos Not Present	N/A	Glue
002B		Layered	White Texture	Asbestos Not Present	N/A	(Green) Paint-CaCO3
002C		Layered	White Drywall	Asbestos Not Present	15% Cellulose	Gypsum
003	1C	Layered	White Texture	Asbestos Not Present	N/A	(White) Paint-CaCO3
003A		Layered	White Drywall	Asbestos Not Present	15% Cellulose	Gypsum
004	1D	Layered	Beige/Tan Cove Base	Asbestos Not Present	N/A	Vinyl-CaCO3
004A		Layered	White Cove Base Mastic	Asbestos Not Present	N/A	Glue
004B		Layered	White Texture	Asbestos Not Present	N/A	(Green/White) Paint-CaCO3
004C		Layered	White Drywall	Asbestos Not Present	15% Cellulose	Gypsum
005	1E	Homogeneous	White Texture	Asbestos Not Present	N/A	CaCO3-Sand
006	1F	Layered	Beige/Tan Cove Base	Asbestos Not Present	N/A	Vinyl-CaCO3
006A		Layered	Tan Cove Base Mastic	Asbestos Not Present	N/A	Glue
006B		Layered	White Texture	Asbestos Not Present	N/A	(Tan) Paint-CaCO3
006C		Layered	White Joint Compound	Asbestos Not Present	N/A	CaCO3
006D		Layered	White Drywall	Asbestos Not Present	10% Cellulose	Gypsum
007	1G	Layered	Beige/Tan Cove Base	Asbestos Not Present	N/A	Vinyl-CaCO3



Lab No 139492

Property Address 19437 NE 157th Ave Battle Ground, WA

AEI Sample ID	Client Sample ID	Composition	Color/Description	Asbestos (%)	Non-Asbestos Fiber (%)	Non Fibrous
007A		Layered	White Cove Base Mastic	Asbestos Not Present	N/A	Glue
007B		Layered	White Texture	Asbestos Not Present	N/A	(White) Paint-CaCO3
007C		Layered	White Joint Compound	Asbestos Not Present	N/A	CaCO3
007D		Layered	White Drywall	Asbestos Not Present	10% Cellulose	Gypsum
008	2A	Layered	Beige Floor Tile	Asbestos Not Present	N/A	Vinyl-CaCO3
008A		Layered	Clear Flooring Mastic	Asbestos Not Present	N/A	Silicone
008B		Layered	Green Sheet Flooring	36% Chrysotile	5% Cellulose	Vinyl-CaCO3-Binder
008C		Layered	Tan Flooring Mastic	Asbestos Not Present	N/A	Glue
009	2B	Layered	Off-White Sheet Flooring	Asbestos Not Present	35% Cellulose 7% Glass Fibers	Vinyl-CaCO3
009A		Layered	Tan Flooring Mastic	Asbestos Not Present	N/A	Glue
010	2C	Layered	Beige/Off-White Speckle Sheet Flooring	30% Chrysotile	5% Cellulose	Vinyl-CaCO3-Binder
010A		Layered	Tan Flooring Mastic	Asbestos Not Present	N/A	Glue

Disclaimer

- EPA Method 600/M4-82-020 (1982) was used to determine the presence or absence of asbestos fibers in all materials referenced in the above report. PLM analysis is based on visual estimation, and due to limitations of PLM analysis NESHAP regulations recommend that any material determined to contain less than 10% asbestos by the above referenced method should either be assumed to contain greater than 1% asbestos by the owner/operator, or be verified by PLM Point Count or TEM analysis as containing less than 1% asbestos.
- We recommend that TEM analysis be conducted for confirmation of negative PLM analytical results of vinyl floor tiles and vermiculite. These materials may contain asbestos fibers that cannot be detected by PLM analysis due to their size (<0.25 microns in diameter)
- This report may not be used to represent any materials not analyzed and listed in the included report. Advantage Environmental Inc. cannot be held responsible for the interpretation of the results shown. This report may not be reproduced in part and may only be reproduced in full without prior written consent from Advantage Environmental Inc.



ADVANTAGE
Environmental INC.

ASBESTOS CHAIN OF CUSTODY
9317 NE Hwy 99, Suite D • (360) 356-7628
LEGAL DOCUMENT - PLEASE PRINT LEGIBLY

Lab Use Only

Survey ☐ Lab No. **139492**
Walk-In ☒ **Accept** **Reject**

Sampled By - Please fill out yellow highlighted areas				Project Information - Please fill out yellow highlighted areas			
Date:		5/23/23		Project Name:		Gliten Construction	
Company Name OR Name:		Viable Earth Consulting LLC		Address (where material was pulled from):		19437 NE 157th Ave	
Phone:		360-843-9328		City, State, Zip:		Battle Ground, WA 98604	
Email:		Viableearthllc@gmail.com		P.O. #:		N/A	
RELINQUISHED BY		DATE & TIME		VIA		RECEIVED BY	
Name: <i>Frankie Hunt</i>		Date: 5/23/23		Drop Box/Drop Off		<i>Frankie Hunt</i>	
Sign: <i>Frankie Hunt</i>		Time: 9:47 AM				DATE & TIME	
						5/24/23	
						10:06	
PLM				TURNAROUND TIME - Please choose a turnaround time			
Bulk Analysis				<input type="checkbox"/> Verbal <input checked="" type="checkbox"/> Rush <input type="checkbox"/> Same Day <input type="checkbox"/> 24-Hour <input type="checkbox"/> 3-Days			
No.	Sample ID	Color	Description	Volume / Area (as applicable)	Comments / Notes		
1	1A	White	Drywall		Livingroom Ceiling		
2	1B	Green	Drywall & Cove Base		Livingroom wall		
3	1C	White	Drywall		Livingroom Ceiling		
4	1D	Green	Drywall		Playroom wall		
5	1E	White	Drywall Texture		Bedroom #1 on Right		
6	1F	White	Drywall & Cove Base		Restroom wall		
7	1G	White	Drywall & Cove Base		Entryway wall		
8	2A	Green	Vinyl Tile	2 Layers	Restroom -		
9	2B	White	Vinyl Tile		Kitchen		
10	2C	White	Vinyl Tile		Laundry Area		
11							