



11815 NE 99th Street, Suite 1294
Vancouver, WA 98662
Voice: 360-574-3058
Fax: 360-576-0925
Web: <https://www.swcleanair.gov>
Email: Tina@swcleanair.gov

Notice of Intent to Remove Asbestos

Case #: 25-025

Amendment: 0

Date Received: 1/8/2025

Date Paid: 1/8/2025

SWCAA Fee: \$384.00

Receipt #: 168987085

This notification MUST be present at all times at the asbestos project sit

Quantity to be removed: 2000 Square Feet 0 Linear Feet

Workshift days: M T W Th F

Project starting date: 1/22/2025 Project Completion date: 1/25/2025

Workshift hours: 7:30am to 5pm

Site Name: Double Wide Manufactured Structu Site address: 17603 NE Union Road Ridgefield, WA
Location of Asbestos: Flooring Throughout Entire Structur City/State/Zip: Ridgefield WA 98686
☒ Demolition of Structure (Notification of Demolition required) County: CLARK COUNTY

☒ Asbestos survey conducted?

No survey reason:

AHERA Inspector: Nick S

Certification #: IRO-24-0502C

Material to be Removed:

☐ Fireproofing ☐ Popcorn Ceiling ☐ CAB ☒ Sheet Vinyl ☐ Boiler Insulation ☐ Duct Tape
☐ Duct Paper ☐ Mag Pipe Insulation ☐ Air Cell ☐ CA Pipe ☒ VAT
☐ Other window glazing

Control Methods:

☒ N.P Enclosure ☐ Glove Bag ☐ Mini Enclosure ☐ Wrap and Cut ☒ Water ☒ HEPA Vac
☐ Other

Asbestos Contractor: Willamette Construction Services

Phone: 503-236-4299

Mailing Address: 8823 N Harbortate St, Portland, OR, 97203

Email: bob@gdsidemo.com

Certification ##: ABCN00001672

Supervisor: Jacob Reding

Phone: 971-401-0731

Property Owner: AMERCO REAL ESTATE COMPANY

Phone: 971-804-5533

Mailing Address: PO BOX 29046, Phoenix AZ 85038

Asbestos Disposal Site: Hillsboro Landfill: 3205 SE Minter Bridge Rd, Hillsboro, OR, 97123-

**I DO HEREBY CERTIFY THAT THE INFORMATION CONTAINED IN THIS NOTIFICATION IS,
TO THE BEST OF MY KNOWLEDGE, ACCURATE AND COMPLETE.**

Submitter Name: Nick S.

Representing: GDSI (Willamette construction

Submitter Title: Estimator

Date Submitted: 1/8/2025

Reviewed by SWCAA: Brian Fallon

☒ Approved



11815 NE 99th Street, Suite 1294
Vancouver, WA 98662
Voice: 360-574-3058
Fax: 360-576-0925
Web: <https://www.swcleanair.gov>
Email: Tina@swcleanair.gov

Notice of Intent to Remove Asbestos

Case #: 25-025

Amendment: 0

Date Received: 1/8/2025

Date Paid: 1/8/2025

SWCAA Fee: \$384.00

Receipt #: 168987085

This notification MUST be present at all times at the asbestos project sit

Name / Company Name:	GDSI	Phone:	503.354-3387
Contact Email:	nick.s@gdsidemo.com		
Job Name:	Uhaul - 17032 NE UNION Rd	Job/Project:	
Job/Project Location:	17032 Northeast UNION ROAD Ridgefield WA		

Please check box that applies

	Rush	<i>*Samples turned in by 2pm will be processed the same day.</i>
	Next Day	
	2-Day	
	5-Day	

☒	Asbestos PLM
☐	Lead Paint
☐	Other

[illegible]

Client Sign Here: <i>Nick S. by</i>		Date: 12-15-24	Time: 1:42 PM
Atlas: Accepted By: <i>Kelly Kadena</i>		Date: 12-16-2024	Time: 7:30
Credit Card:	Cash:	Check #	Amount: \$
Lab Results Completed By: <i>Ker</i>		Date Sent Out: 12/16/24	Email/Fax/Mail

*Atlas charges a per sample fee and not by layer. One sample fee equals four layers. Additional layers will result in an additional sample fee.



SanAir ID Number
24071285
FINAL REPORT
12/18/2024 1:40:01 PM

Name: Atlas Labs, Inc.
Address: 14795 SW 72nd Ave. Suite B
Portland, OR 97224
Phone: 360-852-8936

Project Number: 17032 NE Union Rd
P.O. Number:
Project Name: GDSI - Uhaul - 17032 NE Union Rd
Collected Date: 12/15/2024
Received Date: 12/18/2024 11:00:00 AM

Analyst: Moore, Brandi

Asbestos Bulk EPA PLM 400 Point Count

SanAir ID / Description	Stereoscopic	Components		Asbestos Fibers
	Appearance	% Fibrous	% Non-fibrous	
1 / 24071285-001 Siding - Wood - Side Of Structure	Brown Non-Fibrous Homogeneous		100% Other	None Detected
1 / 24071285-002 Siding - Insulation - Side Of Structure	Yellow Fibrous Homogeneous		100% Other	None Detected
2 / 24071285-003 Roof - Wood - Roof	Tan Non-Fibrous Homogeneous		100% Other	None Detected
2 / 24071285-004 Roof - Insulation - Roof	Yellow Fibrous Homogeneous		100% Other	None Detected
3 / 24071285-005 Under Double Wide - Insulation - Under Building Belly Band	Yellow Fibrous Homogeneous		100% Other	None Detected
4 / 24071285-006 Living Room Floor (All Layers) - Living Room, Carpet	Grey Fibrous Heterogeneous		100% Other	None Detected
5 / 24071285-007 Double Wide Ceiling Material (All Layers) - Ceiling	Tan Fibrous Homogeneous		100% Other	None Detected
6 / 24071285-008 Double Wide Wall Material (All Layers) - Walls, Panel	Tan Non-Fibrous Homogeneous		100% Other	None Detected
6 / 24071285-009 Double Wide Wall Material (All Layers) - Walls, Fiberboard	Brown Fibrous Homogeneous		100% Other	None Detected
7 / 24071285-010 Office Floor - VCT Tile & Mastic (All Layers), Wood Flooring	Tan Non-Fibrous Homogeneous		100% Other	None Detected

Analyst: *Brandi Moore*

Approved Signatory: *Johnathan Wilson*

Analysis Date: 12/18/2024

Date: 12/18/2024



SanAir ID Number
24071285
FINAL REPORT
12/18/2024 1:40:01 PM

Name: Atlas Labs, Inc.
Address: 14795 SW 72nd Ave. Suite B
Portland, OR 97224
Phone: 360-852-8936

Project Number: 17032 NE Union Rd
P.O. Number:
Project Name: GDSI - Uhaul - 17032 NE Union Rd
Collected Date: 12/15/2024
Received Date: 12/18/2024 11:00:00 AM

Analyst: Moore, Brandi

Asbestos Bulk EPA PLM 400 Point Count

SanAir ID / Description	Stereoscopic	Components		Asbestos Fibers
	Appearance	% Fibrous	% Non-fibrous	
9 / 24071285-011 Sink Countertop Material (All Layers) - Outside, Countertop	Tan Fibrous Homogeneous		100% Other	None Detected

Analyst: *Brandi Moore*

Approved Signatory: *Johnathan Wilson*

Analysis Date: 12/18/2024

Date: 12/18/2024



SanAir ID Number

24071298

FINAL REPORT

12/19/2024 1:08:12 PM

Name: Atlas Labs, Inc.**Address:** 14795 SW 72nd Ave. Suite B

Portland, OR 97224


Phone: 360-852-8936**Project Number:** 17032 NE Union Rd**P.O. Number:****Project Name:** GDSI - 17032 NE Union Rd**Collected Date:** 12/15/2024**Received Date:** 12/18/2024 11:00:00 AM

Analyst: Pisula, Nicholas

Asbestos Bulk EPA PLM NOB EPA 600/R-93/116

SanAir ID / Description	Appearance	% Fibrous	% Non Fibrous	Asbestos Types	% Total Asbestos
24071298-001 / 1 Siding - Felt - Side Of Structure	Tan Fibrous Homogeneous			None Detected	
24071298-002 / 1 Siding - Caulk - Side Of Structure	Clear Non-Fibrous Heterogeneous			None Detected	
24071298-003 / 2 Roof - Metal #1 - Roof	Red Non-Fibrous Homogeneous			None Detected	
24071298-004 / 2 Roof - Metal #2 - Roof	Grey Non-Fibrous Homogeneous			None Detected	
24071298-005 / 3 Under Double Wide - Bellyband Felt - Under Building Belly	Tan Fibrous Homogeneous			None Detected	
24071298-006 / 3 Under Double Wide - Caulk - Under Building Belly Band	Clear Non-Fibrous Homogeneous			None Detected	
24071298-007 / 4 Living Room Floor (All Layers) - Living Room, Flooring	Grey Non-Fibrous Homogeneous		96.1 %	Chrysotile	3.9 %
24071298-008 / 4 Living Room Floor (All Layers) - Living Room, Floor Tile	Grey Non-Fibrous Homogeneous		95.9 %	Chrysotile	4.1 %
24071298-009 / 4 Living Room Floor (All Layers) - Living Room, Mastic	Black Non-Fibrous Homogeneous		98.1 %	Chrysotile	1.9 %
24071298-010 / 6 Double Wide Wall Material (All Layers) Walls, Mastic	Black Non-Fibrous Homogeneous			None Detected	

EPA 400 Point Count with Gravimetric Reduction.

Analyst: Approved Signatory: 

Analysis Date: 12/19/2024

Date: 12/19/2024



SanAir ID Number

24071298

FINAL REPORT

12/19/2024 1:08:12 PM

Name: Atlas Labs, Inc.**Address:** 14795 SW 72nd Ave. Suite B

Portland, OR 97224


Phone: 360-852-8936**Project Number:** 17032 NE Union Rd**P.O. Number:****Project Name:** GDSI - 17032 NE Union Rd**Collected Date:** 12/15/2024**Received Date:** 12/18/2024 11:00:00 AM

Analyst: Pisula, Nicholas

Asbestos Bulk EPA PLM NOB EPA 600/R-93/116

SanAir ID / Description	Appearance	% Fibrous	% Non Fibrous	Asbestos Types	% Total Asbestos
24071298-011 / 6 Double Wide Wall Material (All Layers) Walls, Mastic	Black Non-Fibrous Homogeneous			None Detected	
24071298-012 / 7 Office Floor - VCT Tile & Mastic (All Layers), Floor Tile	Grey Non-Fibrous Homogeneous		92.8 %	Chrysotile	7.2 %
24071298-013 / 7 Office Floor - VCT Tile & Mastic (All Layers), Mastic	Black Non-Fibrous Homogeneous		98.9 %	Chrysotile	1.1 %
24071298-014 / 7 Office Floor - VCT Tile & Mastic (All Layers), Mastic	Black Non-Fibrous Homogeneous		98.4 %	Chrysotile	1.6 %
24071298-015 / 8 Bathroom Floor - Sheet Vinyl & Mastic, Sheet Vinyl	Grey Non-Fibrous Heterogeneous		83.9 %	Chrysotile	16.1 %
24071298-016 / 8 Bathroom Floor - Sheet Vinyl & Mastic, Mastic	Tan Non-Fibrous Homogeneous		90.1 %	Chrysotile	9.9 %
24071298-017 / 9 Sink Countertop Material (All Layers) - Outside, Mastic	Yellow Non-Fibrous Homogeneous			None Detected	

EPA 400 Point Count with Gravimetric Reduction.

Analyst: Approved Signatory: 

Analysis Date: 12/19/2024

Date: 12/19/2024